



UAF P3 Student Dining Development Information Item

PROJECT UPDATE

The Wood Center Administrative Offices have been completed and turned over to UAF for occupancy. The Wood Center staff has moved into the offices and students are using the space. Most systems are complete in the first floor of the new dining facility and walls are being finished out. The second level is following behind the first level with mechanical and electrical systems, then finishes. The project is on schedule with completion still planned for mid-July 2014.